

Activity ID	Activity Name	Orig Dur	Month																																		
			4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	8
<b>LIVE! HOTEL AND CASINO NEW YORK REV 1</b>			34m 0w																																		
<b>PRECONSTRUCTION</b>			10m 4w																																		
<b>APPLICATION</b>			10m 2w																																		
PRE100	APPLICATION & EXECUTION	2m 2w	[Red bar from month 4 to 6]																																		
PRE170	AWARD OF GAMING LICENSE	0m	[Red diamond at month 14]																																		
<b>SEQR</b>			10m 1w																																		
PRE110	PREPARE EAF	0m 3w	[Red bar from month 4 to 6]																																		
PRE120	VILLAGE DECLARES LEAD AGENCY	0m 4w	[Red bar from month 5 to 9]																																		
PRE130	PUBLIC SCOPING	0m 4w	[Red bar from month 6 to 10]																																		
PRE140	EIS	2m 2w	[Red bar from month 7 to 9]																																		
PRE150	LEAD AGENCY REVIEW	0m 4w	[Red bar from month 8 to 12]																																		
PRE160	REVISIONS TO DEIS	1m 1w	[Red bar from month 9 to 10]																																		
PRE180	VILLAGE DECLARES COMPLETE	0m 2w	[Red bar from month 10 to 11]																																		
PRE190	PUBLIC REVIEW	0m 4w	[Red bar from month 11 to 15]																																		
PRE200	FEIS	1m 1w	[Red bar from month 12 to 13]																																		
PRE210	VILLAGE DECLARES COMPLETE	0m 4w	[Red bar from month 13 to 17]																																		
PRE220	ADOPTION OF FINDINGS	0m 2w	[Red bar from month 14 to 16]																																		
<b>DESIGN &amp; PERMITTING</b>			16m																																		
<b>DESIGN</b>			13m 3w																																		
DP100	CONCEPT DESIGN	1m 3w	[Green bar from month 4 to 7]																																		
DP110	GEOTECH INVESTIGATION	1m 2w	[Green bar from month 11 to 13]																																		
DP120	DESIGN DEVELOPMENT	2m 2w	[Green bar from month 11 to 13]																																		
DP130	SITE PLAN	2m 0w	[Green bar from month 12 to 14]																																		
DP190	CONTRACT DOCUMENTS	4m 1w	[Green bar from month 13 to 18]																																		
<b>CONTRACT DOCUMENTS</b>			3m 1w																																		
DP150	FOUNDATION DOCUMENTS	1m 3w	[Green bar from month 13 to 16]																																		
DP140	STRUCTURAL STEEL MILL ORDER	0m 4w	[Green bar from month 13 to 17]																																		
DP160	PRECAST DOCUMENTS	1m 1w	[Green bar from month 14 to 15]																																		
DP170	STRUCTURAL STEEL DETAILING DOCUMENTS	1m 4w	[Green bar from month 14 to 18]																																		
DP180	SITE PLAN APPROVAL	0m 2w	[Green bar from month 14 to 16]																																		
<b>PERMITTING</b>			4m 4w																																		
DP210	RECEIVE GRADING PERMIT	0m	[Green diamond at month 15]																																		
DP220	RECEIVE FOUNDATION PERMIT	0m	[Green diamond at month 16]																																		
DP200	RECEIVE STRUCTURE PERMIT	0m	[Green diamond at month 18]																																		
DP230	RECEIVE CORE & SHELL PERMIT	0m	[Green diamond at month 20]																																		



Activity ID	Activity Name	Orig Dur	Month																																				
			4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	8		
<b>SUMMARY MILESTONES</b>			22m 1w																																				
<b>CONTRACTOR MILESTONES</b>			20m 2w																																				
CMLS1040	SEQR COMPLETE	0m																																					
CMLS1000	GARAGE COMPLETE	0m																																					
CMLS1010	TOWER COMPLETE	0m																																					
CMLS1030	EVENT VENUE COMPLETE	0m																																					
CMLS1020	CASINO & RESTAURANTS COMPLETE	0m																																					
<b>OWNER MILESTONES</b>			3m 3w																																				
HT1090	TOWER - OWNER OCCUPY FOR TRAINING AND STOCKING	0m 3w																																					
HT1130	INSTALL GAMING EQUIPMENT	0m 3w																																					
HT1100	LEVEL B WAREHOUSE - OWNER STOCKING	0m 2w																																					
HT1110	KITCHEN BURN-OFF AND TRAINING	1m 2w																																					
HT1120	RESTAURANT TRAINING	0m 2w																																					
HT1140	ON FLOOR TRAINING FOR GAMING FUNCTIONS	0m 2w																																					
HT1150	PRACTICE NIGHTS IN CASINO	0m 1w																																					
HT1160	GRAND OPENING	0m 0w																																					
<b>BUYOUT &amp; PROCUREMENT</b>			17m 2w																																				
<b>DIVISION 31 - SITE CLEARING &amp; EARTHWORK</b>			1m 2w																																				
<b>SITE EXCAVATION</b>			1m 2w																																				
BUY55	BID / AWARD SITE EXCAVATION	0m 3w																																					
BUY230	MOBILIZE SITE EXCAVATION EQUIPMENT	0m 3w																																					
<b>STRUCTURAL EXCAVATION</b>			1m 1w																																				
BUY235	BID / AWARD STRUCTURAL EXCAVATION	0m 3w																																					
BUY460	MOBILIZE STRUCTURAL EXCAVATION EQUIPMENT	0m 2w																																					
<b>DIVISION 33 - SITE UTILITIES</b>			2m 0w																																				
<b>SITE UTILITIES (SEWER/STORM/WATER)</b>			2m 0w																																				
BUY60	BID / AWARD SITE UTILITIES SUBCONTRACTORS	0m 3w																																					
BUY240	UNDERGROUND PIPING / DECK SLEEVING SHOP DRAWINGS	0m 3w																																					
BUY465	REVIEW PIPING & SLEEVING SHOP DRAWINGS	0m 3w																																					
BUY520	PROCURE PIPING & SLEEVE MATERIALS FOR INSTALL	0m 2w																																					
<b>SITE UTILITIES (ELECTRICAL)</b>			2m 0w																																				
BUY65	BID / AWARD ELECTRICAL SUBCONTRACTOR	0m 3w																																					
BUY245	UNDERGROUND DUCTBANK SHOP DRAWINGS	0m 3w																																					
BUY470	REVIEW UNDERGROUND DUCTBANK SHOP DRAWINGS	0m 3w																																					
BUY525	PROCURE ELECTRICAL MATERIALS FOR UG INSTALL	0m 2w																																					























































Activity ID	Activity Name	Orig Dur	Month																																			
			4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	8	
TP2130	DRYWALL 1 SIDE / INSULATE	0m 1w																																				
TP2180	DRYWALL 2ND SIDE	0m 1w																																				
TP2240	TAPE / PAINT WALLS & CEILINGS	0m 1w																																				
TP2360	INSTALL WALL COVERINGS - OWNER SUPPLIED	0m 1w																																				
TP2450	INSTALL MILLWORK SUBTOPS / CABINETS	0m 1w																																				
TP2550	INSTALL BATH & KITCHEN TOPS	0m 1w																																				
TP2660	INSTALL BATH & KITCHEN TILE	0m 1w																																				
TP2750	INSTALL BATH & KITCHEN EQUIPMENT / ACCESSORIES	0m 1w																																				
TP2870	INSTALL PAD & CARPET IN ROOMS	0m 1w																																				
TP2970	MEPS TRIM IN ROOMS	0m 1w																																				
TP21110	INSTALL DOORS & HARDWARE	0m 1w																																				
TP21280	TPBC ROOM PUNCH & CLEAN-UP	0m 1w																																				
TP21370	INSTALL CORRIDOR PAD & CARPET	0m 1w																																				
TP21500	MEPS TRIM CORRIDOR	0m 1w																																				
TP21630	TPBC CORRIDOR PUNCH & CLEAN-UP	0m 1w																																				
TP21780	OWNER PUNCH & CLEAN-UP	0m 1w																																				
TP21860	OWNER FF&E	0m 1w																																				
<b>LEVEL 07</b>		<b>3m 2w</b>																																				
TP2160	DRYWALL 1 SIDE / INSULATE	0m 1w																																				
TP2220	DRYWALL 2ND SIDE	0m 1w																																				
TP2290	TAPE / PAINT WALLS & CEILINGS	0m 1w																																				
TP2420	INSTALL WALL COVERINGS - OWNER SUPPLIED	0m 1w																																				
TP2520	INSTALL MILLWORK SUBTOPS / CABINETS	0m 1w																																				
TP2630	INSTALL BATH & KITCHEN TOPS	0m 1w																																				
TP2760	INSTALL BATH & KITCHEN TILE	0m 1w																																				
TP2880	INSTALL BATH & KITCHEN EQUIPMENT / ACCESSORIES	0m 1w																																				
TP2980	INSTALL PAD & CARPET IN ROOMS	0m 1w																																				
TP21120	MEPS TRIM IN ROOMS	0m 1w																																				
TP21270	INSTALL DOORS & HARDWARE	0m 1w																																				
TP21440	TPBC ROOM PUNCH & CLEAN-UP	0m 1w																																				
TP21540	INSTALL CORRIDOR PAD & CARPET	0m 1w																																				
TP21660	MEPS TRIM CORRIDOR	0m 1w																																				
TP21810	TPBC CORRIDOR PUNCH & CLEAN-UP	0m 1w																																				
TP21910	OWNER PUNCH & CLEAN-UP	0m 1w																																				
TP22000	OWNER FF&E	0m 1w																																				



Activity ID	Activity Name	Orig Dur	Month																																			
			4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	8	
<b>LEVEL 08</b>			3m 2w																																			
TP2230	DRYWALL 1 SIDE / INSULATE	0m 1w																																				
TP2300	DRYWALL 2ND SIDE	0m 1w																																				
TP2370	TAPE / PAINT WALLS & CEILINGS	0m 1w																																				
TP2530	INSTALL WALL COVERINGS - OWNER SUPPLIED	0m 1w																																				
TP2640	INSTALL MILLWORK SUBTOPS / CABINETS	0m 1w																																				
TP2770	INSTALL BATH & KITCHEN TOPS	0m 1w																																				
TP2900	INSTALL BATH & KITCHEN TILE	0m 1w																																				
TP21030	INSTALL BATH & KITCHEN EQUIPMENT / ACCESSORIES	0m 1w																																				
TP21140	INSTALL PAD & CARPET IN ROOMS	0m 1w																																				
TP21290	MEPS TRIM IN ROOMS	0m 1w																																				
TP21450	INSTALL DOORS & HARDWARE	0m 1w																																				
TP21610	TPBC ROOM PUNCH & CLEAN-UP	0m 1w																																				
TP21720	INSTALL CORRIDOR PAD & CARPET	0m 1w																																				
TP21840	MEPS TRIM CORRIDOR	0m 1w																																				
TP21980	TPBC CORRIDOR PUNCH & CLEAN-UP	0m 1w																																				
TP22060	OWNER PUNCH & CLEAN-UP	0m 1w																																				
TP22150	OWNER FF&E	0m 1w																																				
<b>LEVEL 09</b>			3m 2w																																			
TP2310	DRYWALL 1 SIDE / INSULATE	0m 1w																																				
TP2380	DRYWALL 2ND SIDE	0m 1w																																				
TP2480	TAPE / PAINT WALLS & CEILINGS	0m 1w																																				
TP2650	INSTALL WALL COVERINGS - OWNER SUPPLIED	0m 1w																																				
TP2780	INSTALL MILLWORK SUBTOPS / CABINETS	0m 1w																																				
TP2920	INSTALL BATH & KITCHEN TOPS	0m 1w																																				
TP21070	INSTALL BATH & KITCHEN TILE	0m 1w																																				
TP21200	INSTALL BATH & KITCHEN EQUIPMENT / ACCESSORIES	0m 1w																																				
TP21310	INSTALL PAD & CARPET IN ROOMS	0m 1w																																				
TP21460	MEPS TRIM IN ROOMS	0m 1w																																				
TP21620	INSTALL DOORS & HARDWARE	0m 1w																																				
TP21790	TPBC ROOM PUNCH & CLEAN-UP	0m 1w																																				
TP21900	INSTALL CORRIDOR PAD & CARPET	0m 1w																																				
TP22020	MEPS TRIM CORRIDOR	0m 1w																																				
TP22140	TPBC CORRIDOR PUNCH & CLEAN-UP	0m 1w																																				
TP22200	OWNER PUNCH & CLEAN-UP	0m 1w																																				















